

## ASX RELEASE

Tellus Resources Ltd is an Australian-based oil & gas and mineral exploration company with licences in South Australia, Queensland and New South Wales.

### Directors:

Anthony Wehby -  
*Chairman*

Carl Dorsch - *Managing Director*

Richard Willson - *Non-Executive Director*

Ben Salmon - *Non-Executive Director*

### Issued Shares:

132,614,942 ordinary shares

### Tellus Resources Ltd

ASX Code: TLU

T: +61 8 8100 9208

F: +61 8 8223 3235

Level 5, 70 Pirie Street,

(GPO Box 93)

Adelaide, SA 5001

### Website:

[www.tellusresources.com.au](http://www.tellusresources.com.au)

### Enquiries :

Carl Dorsch

[c.dorsch@dorsch.com.au](mailto:c.dorsch@dorsch.com.au)

+61 400 508 088

Michael Boyle

Client Advisor – Peloton

Capital

+61 418 769 963

## Pirie 1 ST1 Weekly Drilling Report

Tellus Resources Limited (TLU or the Company) provides its weekly update on the progress of Pirie 1 below. Following abandonment of the original hole (Pirie 1), the well is currently being sidetracked (Pirie 1 ST1) with a current depth of 1489m from a Kick off point at approximately 1480m.

The sidetrack operation will further evaluate the encouraging shows encountered by Pirie 1 in the Birkhead Formation.

Pirie 1 ST1 has met some problems with equipment malfunction and engineering problems and the well is now some 20 days behind schedule. The Company plans to make a further announcement on the future well plan in the coming days.

ITEM	DETAIL
Well name	<ul style="list-style-type: none"> <li>Pirie -1 / Pirie 1 ST1</li> </ul>
Permit	<ul style="list-style-type: none"> <li>PEL 105</li> </ul>
Participants	<ul style="list-style-type: none"> <li>Tellus Resources Ltd – 50% (Operator)</li> <li>Senex Energy Ltd (SXY) – 50%</li> </ul>
Primary targets	<ul style="list-style-type: none"> <li>Hutton/Birkhead</li> <li>Patchawarra/Tirrawarra</li> </ul>
Spud date	<ul style="list-style-type: none"> <li>30 September 2013</li> </ul>
Target depth (prognosed)	<ul style="list-style-type: none"> <li>3,100m</li> </ul>
Total depth @ end of current week	<ul style="list-style-type: none"> <li>2,351m – Pirie 1 / 1489m – Pirie 1 ST1</li> </ul>
Total depth @ end of previous week	<ul style="list-style-type: none"> <li>2,351m</li> </ul>
Metres drilled during week	<ul style="list-style-type: none"> <li>0m</li> </ul>
Activities during week	<ul style="list-style-type: none"> <li>Sever pipe at 2129m (after one attempt and one misfire and CCI failure)</li> <li>Carry out wiper trip prior to logs</li> <li>Record GR-Orbit – 5 deg at 1500m to 10+ deg at 1610m POH</li> <li>Set abandonment cement plugs and kick off plug</li> <li>RIH with dress off assembly. Fail to tag Kick off Plug</li> <li>RIH and reset Kick off Plug 1450 – 1550m</li> <li>RIH with Directional sidetrack assembly</li> <li>Dress off plug and commence sidetrack from 1480m</li> </ul>
Current activities	<ul style="list-style-type: none"> <li>Sidetrack and drill ahead in 6-3/4" hole</li> </ul>
Planned activities	<ul style="list-style-type: none"> <li>Drill ahead in 6 3/4" hole</li> </ul>
Other comments	<ul style="list-style-type: none"> <li>Well is 20 days behind schedule</li> <li>Participant interests are subject to Ministerial approval</li> </ul>

# Pirie- 1 Planned TVD Curve

