



13th January 2012

The Company Announcements Platform
ASX Ltd
Sydney NSW 2000

PROGRESS REPORT ON WORKS PROGRAM

Enerji Limited (“**Enerji**” or “**the Company**”) (**ASX: ERJ**) is pleased to provide a detailed progress report pursuant to the conditions of the waiver by the Australian Securities Exchange (“**ASX**”) in relation to ASX Listing Rule 7.3.2.

As required by condition 1.6 of the waiver, Enerji Ltd provides the following information in the attached Schedule 1:

A detailed report on the progress in relation to our Works Program and assets expenditure, and the extent to which the company has applied funds pursuant to the issue of Bonds towards the Works Program obtained

About Enerji

Enerji Limited is an emerging Perth-based green power utility focussed on commercialising the **Opcon Powerbox** in Australia.

The Opcon Powerbox cogeneration technology transforms waste heat into electricity and therefore creates significant energy cost and CO₂ emissions savings for its customers.

Enerji has exclusive sales and distribution rights for the Opcon Powerbox in Australia and options for Malaysia, Thailand, Singapore and Sub-Saharan Africa.

The Opcon Powerbox, manufactured in Sweden by Opcon, represents a significant commercial opportunity through application to industrial, mining and power generation operations.

Enerji plans to maximise this opportunity and generate shareholder returns through long-term power purchase agreements.



The table below provides information on the schedule for the Company's Works Program

Opcon Powerbox	Works Commencement	Works Completion
1	March 2011	February 2012
2	February 2012	May 2012
3	February 2012	May 2012
4	March 2012	July 2012
5	April 2012	August 2012
6	April 2012	August 2012
7	May 2012	October 2012
8	May 2012	October 2012
9	June 2012	November 2012

The table below provides a forecast of expenditure on Opcon Powerboxes and installation for the 15 months following the EGM. Subject to ongoing review by the Company, it is anticipated that funds obtained under the Bond Subscription Agreement shall be applied in the manner described in the table below. The table illustrates the intended drawdown of Bonds over the 15 months to continue payments for Opcon Powerboxes and replenish working capital used for previous Opcon Powerbox payments.

Opcon Powerbox expenditure and installation (OPE)

Working Capital replenishment (WCR)

		Feb-11	Mar-11	Apr-11	May-11	Jun-11	Jul-11	Aug-11
PLAN	OPE	-	-	-	-	-	-	-
	WCR (1,740,234)	-	-	-	-	-	-	-
COMPLETED	Drawdown	1,000,000	250,000	-	-	-	-	-
	Finance Costs	170,000	12,500	-	-	-	-	-
	OPE	793,669	45,000	-	-	453,158	234,080	237,210
	WCR (1,740,234)	36,331	192,500	-	-	-	-	-

		Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12
PLAN	OPE	-	-	-	-	1,103,080	514,363	735,535
	WCR (1,740,234)	-	-	-	-	261,365	500,000	89,015
COMPLETED	Drawdown	-	-	-	-			
	Finance Costs	-	-	-	-			
	OPE	36,959	236,835	225,354	234,603			
	WCR (1,740,234)	-	-	-	-			

		Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	TOTALS
PLAN	OPE	1,050,899	1,270,590	856,769	467,385	389,385	856,769	7,244,775
	WCR (1,740,234)	330,512	330,512	0	0	0	0	1,511,403
COMPLETED	Drawdown							1,250,000
	Finance Costs							182,500
	OPE							2,496,867
	WCR (1,740,234)							228,831