



**QUEENSLAND GAS COMPANY LIMITED**  
**ABN 11 089 642 553**

Level 11  
307 Queen Street, Brisbane QLD 4000  
GPO Box 3107, Brisbane QLD 4001  
**Tel: 07 3004 1000 Fax: 07 3012 8411**  
Website: [www.qgc.com.au](http://www.qgc.com.au)  
Email: [qgc@qgc.com.au](mailto:qgc@qgc.com.au)

21 November 2006

**ASX ANNOUNCEMENT**  
**WEEKLY DRILLING REPORT**  
(as at 6.00am on 21 November 2006)

**Kenya #19 in PL 228**

**Spud Date** 17 November 2006

**Permit** PL 228 in which QGC holds a 59.375% interest and Origin Energy CSG Limited holds 40.625% interest.

**Location** Latitude: 26° 58' 15" S Longitude: 150° 27' 25" E

**Rig** Ensign Rig #34

This well is the first in a ten well program to provide gas to meet the contractual obligations of the Incitec Pivot Development contract. The well is designed to access both the Juandah and Taroom Coal Measures for immediate production.

**Objective** Kenya #19 reached a total depth of 667.0m after intersecting 24.6m of gassy coal in the Juandah and Taroom Coal Measures.

After wireline logging, all significant seams in the Juandah and Taroom Coal Measures were underreamed.

**Current Operations** The well is currently being cleaned out prior to the running of the 7" production casing.

## **Berwyndale South #49 in PL 201**

**Spud Date** 6 November 2006

**Permit** PL 201 in which QGC holds a 90.0% interest and Sentient Gas Australia Pty Limited holds a 10.0% interest.

**Location** Latitude: 26° 51' 34" S Longitude: 150° 17' 51" E

**Rig** Australian Drilling Services Rig #6

This well is the second in an eight well program to provide additional deliverability to meet increased contractual obligations including the expanded Braemar Power Project contract. The well is designed to access both the Juandah and Taroom Coal Measures for immediate production.

**Objective** Berwyndale South #49 reached a total depth of 689.6m after intersecting 23.9m of gassy coal in the Juandah and Taroom Coal Measures.

After wireline logging, all significant seams in the Juandah and Taroom Coal Measures will be underreamed and 7" pre-perforated casing set across both the Juandah and Taroom Coal Measures.

**Current Operations** The well is currently suspended awaiting a workover rig to drill out the plug and clean out the well before running the pump.

### **Berwyndale South #52 in PL 201**

**Spud Date** 19 November 2006

**Permit** PL 201 in which QGC holds a 90.0% interest and Sentient Gas Australia Pty Limited holds a 10.0% interest.

**Location** Latitude: 26° 53' 14" S Longitude: 150° 19' 34" E

**Rig** Australian Drilling Services Rig #6

**Objective** This well is the third in an eight well program to provide additional deliverability to meet increased contractual obligations including the expanded Braemar Power Project contract. The well is designed to access both the Juandah and Taroom Coal Measures for immediate production.

**Current Operations** The well is currently drilling ahead through the Juandah Coal Measures.

### **Woleebee Creek #3 in ATP 651P**

**Spud Date** 30 October 2006

**Permit** ATP 651P in which QGC holds an 85.0% interest and Lucas Coal Seam Gas Pty Ltd hold a 15.0% interest.

**Location** Latitude: 26° 18' 19" S Longitude: 149° 43' 17" E

**Rig** Des Carling Rig #2

**Objective** This well is the tenth well in the current QGC drilling program. The well is designed to investigate the seams of the Juandah and Taroom Coal Measures in this area. This will add geological information for a reserves certification process. The well will be completed across the Juandah Coal Measures seams for immediate production testing.

**Current Operations** The well is currently drilling ahead through the Taroom Coal Measures.

For information, please contact:

Richard Cottee  
Managing Director  
Queensland Gas Company  
Phone: 07 3004 1000  
Facsimile: 07 3012 8411

